LSW
ARCHITECTS

610 Esther Street, Suite 201
Vancouver, WA 98660

360-694-8571

LSW-ARCHITECTS.COM

March 10, 2022

Dr. Jeff Snell
Vancouver Public Schools
2901 Falk Road
Vancouver, WA 98661

Re: **LSW Fee Proposal for Additional Services 02 as requested for 25th Avenue Elementary School (LSW #2020-0008)**

Jeff,

The original contract schedule indicated project completion in June 2022. Change Order #3 changed the substantial completion date to March 2023.

Scope of Additional Services and Deliverables:

- This additional services request is for the added construction administration time for the additional nine months (37 weeks) of project construction, through March 2023.

Additional Services Fee
Time & Materials Hourly not-to-exceed fee, in accordance with LSW's Hourly Billing Rates is: **$195,940.**

Agreement Signatures
If this proposal meets with your approval, please sign below and return to our office within three (3) working days and we will issue an amendment to our Agreement.

Offered by:
LSW Architects, PC
Eric Nielssen / Project Manager

3-10-2022

{signature/ date}

Accepted by:
Dr. Jeff Snell
Superintendent, Vancouver Public Schools

{signature/date}

AIA® Document G802™ – 2017

Amendment to the Professional Services Agreement

PROJECT: *(name and address)*
25th Ave. ES/Ruth Bader Ginsberg ES
8614 NE 25th Avenue
Vancouver, WA 98665

AGREEMENT INFORMATION:
Date: Contract dated June 8, 2021

AMENDMENT INFORMATION:
Amendment Number: 002

Date: 3/10/2022

OWNER: *(name and address)*
Vancouver Schhol District #37
2901 Falk Road / PO Box 8937
Vancouver, WA 98668-8937

ARCHITECT: *(name and address)*
LSW Architects
610 Esther Street, Suite 200
Vancouver, WA 98660

The Owner and Architect amend the Agreement as follows:
Extension of Basic Services for Construction Administration Schedule Extension per Additional Services Request 02.

The Architect's compensation and schedule shall be adjusted as follows:

Compensation Adjustment:
Time and materials, hourly not to exceed fee amount: $195,940.00.

Schedule Adjustment:
June 14, 2022 through March 15, 2023.

SIGNATURES:

LSW Architects	Vancouver School District #37
ARCHITECT *(Firm name)*	**OWNER** *(Firm name)*
SIGNATURE	**SIGNATURE**
Eric Nielssen, Project Manager	Dr. Jeff Snell, Superintendent Vancouver Public Schools
PRINTED NAME AND TITLE	**PRINTED NAME AND TITLE**
3/10/2022	
DATE	**DATE**

AIA Document G802™ – 2017. Copyright © 2000, 2007 and 2017 by The American Institute of Architects. All rights reserved. The "American Institute of Architects," "AIA," the AIA Logo, and "AIA Contract Documents" are registered trademarks and may not be used without permission. This document was produced by AIA software at 13:49:20 ET on 03/10/2022 under Order No.4432131460 which expires on 03/27/2022, is not for resale, is licensed for one-time use only, and may only be used in accordance with the AIA Contract Documents® Terms of Service. To report copyright violations, e-mail copyright@aia.org.
(3B9ADA3C)
User Notes: