AIA® Document G701™ – 2017

Change Order

PROJECT: *(Name and address)*
VPS - Lieser Elementary School
6450 MacArthur Blvd.
Vancouver, WA 98661

CONTRACT INFORMATION:
Contract For: General Construction
Date: July 23, 2020

CHANGE ORDER INFORMATION:
Change Order Number: 012
Date: July 18, 2022

OWNER: *(Name and address)*
Vancouver Public Schools
2901 Falk Road
PO Box 8937
Vancouver, WA 98668-8937

ARCHITECT: *(Name and address)*
LSW Architects
610 Esther St, Suite 200
Vancouver, WA 98660

CONTRACTOR: *(Name and address)*
Inline Commercial Construction, Inc.
PO Box 5837
18880 SW Shaw Street
Aloha, OR 97006

THE CONTRACT IS CHANGED AS FOLLOWS:
(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)
See attached for itemized breakdown.

The original Contract Sum was	$	8,374,069.00
The net change by previously authorized Change Orders	$	1,448,391.00
The Contract Sum prior to this Change Order was	$	9,822,460.00
The Contract Sum will be increased by this Change Order in the amount of	$	509,432.00
The new Contract Sum including this Change Order will be	$	10,331,892.00

The Contract Time will be unchanged by zero (0) days.
The new date of Substantial Completion will be December 30, 2021.

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

LSW Architects	Inline Commercial Construction, Inc.	Vancouver Public Schools
ARCHITECT *(Firm name)*	**CONTRACTOR** *(Firm name)*	**OWNER** *(Firm name)*
SIGNATURE	**SIGNATURE**	**SIGNATURE**
Keith Livie, Associate	Taylor Neu, Project Manager	Jeff Snell, Superintendent
PRINTED NAME AND TITLE	**PRINTED NAME AND TITLE**	**PRINTED NAME AND TITLE**
July 18, 2022	July 18, 2022	
DATE	**DATE**	**DATE**

AIA Document G701™ – 2017. Copyright © 1979, 1987, 2000 , 2001 and 2017 by The American Institute of Architects. All rights reserved. The "American Institute of Architects," "AIA," the AIA Logo, and "AIA Contract Documents" are registered trademarks and may not be used without permission. This document was produced by AIA software at 15:06:54 PT on 07/18/2022 under Order No.2114302004 which expires on 03/26/2023, is not for resale, is licensed for one-time use only, and may only be used in accordance with the AIA Contract Documents® Terms of Service. To report copyright violations, e-mail copyright@aia.org.
User Notes: (3B9ADA48)

LSW ARCHITECTS

ITEMIZED BREAKDOWN

Change Order 12

COP #	DESCRIPTION :		AMOUNT :	DAYS :	C/O #
50.1	Switchgear conduit rework per RFI 116.	Add $	11,821.00		12
55.1	Exhaust fan ducting replacement per RFI 83.	Add $	26,165.00		12
58	Install new bypass for Boilers 1 and 2 per CCD 13.	Add $	22,469.00		12
59.1	Additional Steel Lintels 2 per RFI 72.	Add $	13,199.00		12
60	Enlarge existing door openings per RFI 143.	Add $	58,299.00		12
61.1	Enlarge windows at Student Lounge 132 per RFI 56.	Add $	5,487.00		12
62	Additional fungal remediation per PBS field direction.	Add $	9,173.00		12
63	Provide redesigned CMU bearing plates per RFI 41.	Add $	566.00		12
64	Additional concrete per RFI 171 and VPS field direction.	Add $	13,882.00		12
65	Electrical connection to Mac-Marshall generator per RFI 113.	Add $	36,122.00		12
66	Replace courtyard trees per RFI 142.	Add $	12,243.00		12
67	Address existing drywell per RFI 145	Add $	3,294.00		12
68	Additional asphalt remediation per RFI 97	Add $	2,248.00		12
69	Address existing drywell and downspout cleanouts per RFI 176.	Add $	11,813.00		12
70	Provide 1/4" Gypsum panel backing at tack boards per RFI 161.	Add $	9,109.00		12
71	Additional access panels in Unit Ventilator chases per VPS direction.	Add $	7,538.00		12
72	Relocate existing water line for new GLB per RFI 20.	Add $	2,693.00		12
73	Relocate existing condenser units per RFI 111.	Add $	7,674.00		12
74	Replace hose bib in room 203 per RFI 107.	Add $	3,394.00		12
75	Provide new supply air ductwork in front entry per RFI 104.	Add $	7,404.00		12
76	Relocate existing water line for new ductwork per RFI 131.	Add $	1,554.00		12
77	Reinsulate HVAC ducting in Building A per PBS direction.	Add $	11,727.00		12
78	Remove existing control valves in boiler room per RFI 160.	Add $	6,516.00		12
79	Addition of Stainless Steel Range Hood Extension per RFI 174.	Add $	1,698.00		12
80	Supply New Filter for Hydronic Loop per VPS Facilities Request.	Add $	4,751.00		12
82	Provide New Circuits for Unit Ventilators per RFI 102.	Add $	18,765.00		12
83	Reroute Existing Outlets for Tackboards in CLassrooms per RFI 162.	Add $	7,129.00		12
84	Reroute Existing Conduits to Allow for New HVAC per RFI 103.	Add $	3,845.00		12
85	Remove Abandoned Existing Cabling and Resupport Existing Electrical and Low Voltage Cabling per VPS and Electrical Inspector Direction, RFI 157.	Add $	66,042.00		12
87	Provide new conduit and wires to Cabinet Unit Heaters in hallway per RFI 135.	Add $	1,038.00		12
88	Building B and C New Drywall and Electrical Scope Post Fungal Remediation per RFI 140 and PBS Direction.	Add $	36,190.00		12
89	Provide Dedicated Circuits to New Garbage Disposals Per RFI 8.	Add $	2,870.00		12
90	Provide quad receptacles to all classroom projectors in lieu of duplex receptacles, per RFI 147.	Add $	1,788.00		12

LSW ARCHITECTS

ITEMIZED BREAKDOWN

Change Order 12

COP #	DESCRIPTION :		AMOUNT :	DAYS :	C/O #
91	Provide Additional Electrical at Chiller per RFI 169.	Add	$ 4,537.00		12
92	Additional Electrical per CCD 8.	Add	$ 6,861.00		12
93	Modify surface mount electrical for casework per RFI 163.	Add	$ 3,682.00		12
94	Additional testing of all existing data cabling per VPS direction.	Add	$ 10,575.00		12
95	Modify electrical in student café for acoustical panels per CCD 9.	Add	$ 10,834.00		12
96	Provide new IDF rack and associated electrical and data per RFI 166.	Add	$ 11,479.00		12
97	Provide additional power and data in reception desk per CCD 11.	Add	$ 4,244.00		12
98	Provide additional power and data in storage per CCD 15.	Add	$ 984.00		12
99	Provide additional exit sign in Student Lounge per City of Vancouver Inspector direction.	Add	$ 1,015.00		12
100	Provide additional data in Health Room per VPS direction.	Add	$ 845.00		12
101	Rework doors 204A and 208A per LSW direction.	Add	$ 13,349.00		12
102	Additional drywall assemblies at shear walls per RFI 139.	Add	$ 3,420.00		12
103	Provide additional structural header at sliding door in FCRC per RFI 154.	Add	$ 4,558.00		12
104	Building A additional sheetrock scope per RFI 148.	Add	$ 14,974.00		12
105	Modify Acoustic Panel Sizes and Locations per CCD 9.	Add	$ 3,703.00		12
106	Masonry and Flashing Work at Student Cafe per PR 3.	Add	$ 2,549.00		12
107	Deductive credit to VPS for existing dishwasher repairs.	Ded	$ (673.00)		12
108	Deductive credit to VPS for repair of damaged cameras.	Ded	$ (10,050.00)		12
109	Deductive credit to VPS for additional testing of storefront.	Ded	$ (5,960.00)		12
		TOTAL	$ 509,432.00		

TIME: This Change Order adds 0 day(s) to the Contract Time.